




UNDER CONSTRUCTION

Newaygo Series I Construction Progress



Project Duration is 65% Complete

WORK IN PROGRESS

This Month (July)

- Football Stadium Renovations
 - Completed track final sub base grading and asphalt paving
 - New plaza entry masonry pier foundations
 - Completed track fence posts
 - Began new entry plaza concrete walkway
- High School Renovations
 - Continue roof replacements
 - Completed Gymnasium wood floor installation
 - Completed sanitary sewer repairs at main entrance
 - Completed sidewalk replacements at entrance
- Middle School Renovations
 - Replacement fire alarm, roofing, and exhaust fans in progress

Next Month (August)

- Football Stadium Renovations
 - Begin track surfacing
 - Continue plaza concrete walk ways
 - Begin plaza masonry piers and fencing
- High School Renovations
 - Complete roof replacements
 - Complete gym floor staining, striping, and finishing
 - Patch asphalt around utility repairs completed and re-establish landscaping
 - Begin and complete new gym bleachers
- Middle School Renovations
 - Complete fire alarm, roofing, and exhaust fans
 - Complete gutters and maintenance strip around building



HS Gymnasium Gym Floor Install



Football Field Asphalt Paving Complete




Football Field Monument Wall Foundation



UNDER CONSTRUCTION

Newaygo Series I Construction Progress



High School Entry Sidewalk Replacements

PROJECT MANAGEMENT UPDATE

Safety

- This month's Safety Goal focused on roof and edge fall hazards. Proper fall protection measurements were reviewed with the project team.

Schedule

- The project is on schedule

Other Progress

- Series 2 High School Renovation design in progress



Track Final Sub Base Grading



Track Asphalt Base Course



Track Final Asphalt Paving




Football Entry Plaza Prepped for Concrete



UNDER CONSTRUCTION

Newaygo Series I Construction Progress



Storm Piping Replacements at High School



Wood Gym Floor Installation Progress



Additional Long Jump Pit



Prep for New Pole Vault Pad Location



Demolition of Existing Failed Sidewalk



Completed Rebar Reinforcement Prior to New Sidewalk