




UNDER CONSTRUCTION

Newaygo Series I Construction Progress



Project Duration is **30%** Complete

WORK IN PROGRESS

This Month

- Football Stadium Renovations
 - Completed track demolition, underdrain, and new sub base
 - Completed underground utilities around track.
 - New fence posts and maintenance strip ongoing
- High School Renovations
 - Roof replacements ongoing
 - Completed HS gymnasium bleacher floor demo
 - Complete painting of HS gymnasium walls
 - Begin wood gymnasium floor
 - Miscellaneous site wide exterior improvements ongoing including sidewalk, sanitary, and asphalt repairs
- Middle School Renovations
 - Replacement fire alarm, roofing, and exhaust fans in progress

Next Month

- Football Stadium Renovations
 - Asphalt paving around new track
 - Continue entry plaza concrete and foundations.
 - Continue fencing around track
- High School Renovations
 - Continue roof replacements
 - Gymnasium floor installation ongoing
 - Miscellaneous site wide exterior improvements ongoing including sidewalk, sanitary, and asphalt repairs
- Middle School Renovations
 - Replacement fire alarm, roofing, and exhaust fans in progress



HS Gymnasium Painting



Football Field Track Subbase




Football Field Fencing and Maintenance Strip



UNDER CONSTRUCTION

Newaygo Series I Construction Progress



PROJECT MANAGEMENT UPDATE

Safety

- This month's Safety Goal focuses on Heat Stress and the importance of staying hydrated and monitoring the weather to perform work.

Schedule

- The project is on schedule

Other Progress

- Series 2 High School Renovation design in progress




Football Entry Plaza Underground Utilities



High School Underground Utility Installation



High School Wood Gym Floor Material



High School Gymnasium