




UNDER CONSTRUCTION

Newaygo Series I Construction Progress



Project Duration is 98% Complete



Main Stadium Entrance



Sod Complete and Victory Bell Installed



Player Entrance Piers

WORK IN PROGRESS

This Month (September)

- Football Stadium Renovations
 - Stripe track running lanes
 - Complete window and door install on ticket booth
 - Paint ticket booth and archway
- High School Renovations
 - Roof replacements complete
 - Gym floor complete
 - Asphalt paving complete
 - Gym bleacher installation complete
- Middle School Renovations
 - Landscaping and seeding

Project completion before first home football game 9/26/25

PROJECT MANAGEMENT UPDATE

Safety

- This month's Safety Goal focuses preventing injuries by controlling hazards

Schedule

- The project is on schedule

Other Progress

- Series 2 High School Renovation design in progress